

TANAUAN WATER DISTRICT
 Tanauan City, Batangas
 Summary of ON-GOING Construction Projects and Activities for the Year 2017
 As of December 31, 2017

BRGY	PARTICULARS	TEAM	WD	APPROVED BUDGET	ACTUAL COST	REMARKS	DATE STARTED	STATUS/ DATE COMPLETED
REHABILITATION/EXTENSION OF PIPELINES WITH CHANGE & TRANSFER OF WATER METERS								
Santor [PHASE 3]	Extension of 150LM-80mm(3") water pipeline across church to barangay hall [PHASE 3]	A	12/17	180,000.00	96,726.34	Excavated = 61 meters Pipelaying = 65 meters Transferred = 15 units	12-Dec-17	24% completed
Sub-total				<u>180,000.00</u>	<u>96,726.34</u>			
IMPROVEMENT OF PUMPING STATION								
Kaisahan	Construction/ Improvement of Kaisahan Pumping Station #3	D	18/27	189,000.00	59,303.82	Site Preparation = 2 Masonry Works = 3 Fabrication Works = 2 Concreting = 0.5	5-Dec-17	26% completed
Sub-total				<u>189,000.00</u>	<u>59,303.82</u>			
DRILLING								
Laurel	Construction of 500ft deep Production Well #5, 12" Borehole, 8" Casing, 10HP Subm. Pump Set	By Contract	43/45	1,213,000.00	1,108,965.19	Total Depth = 500 feet or 150 meters SWL = 246 feet or 75 meters Electric Logging = 1 lot, 25pcs 8"BI Pipe casing installed with black pebbles, gravel fill pipe and sounding tube Surging & bailing completed with 12M well seal	10-Aug-17	85% completed
Trapiche	Construction of 120Meter (400ft) deep Trapiche#1 Production Well #4, 350mm Borehole, 250mm Casing	By Contract	39/45cd	1,162,000.00	1,180,643.09	Total Depth= 400 ft or 120M SWL= 100ft or 30M Electric Logging = 1 lot, 10"BI Pipe casing installation = 20 pcs Installed with black pebbles w/ gravel fill pipe and sounding tube Surging & bailing completed with 12M well seal	22-Sep-17	100% completed
Balele	Construction of 150Meter (500ft) deep Balele Production Well #4, 300mm Borehole, 200mm Casing	By Contract	28/45wd	1,353,000.00	1,157,144.38	Total Depth = 500 feet or 150 meters SWL = 87 Meters, Electric Logging = 1 lot, Installation of 25pcs 8inBIPipe Casing,sounding,gravel fill pipe, 250 bags black pebbles gravel packing Surging & bailing completed with 12M well seal	13-Oct-17	100% completed
Bilog Bilog	Construction of 210Meter (700ft) deep Bilog Bilog Production Well #5, 350mm Borehole, 250mm Casing	By Contract	26/45wd	2,114,000.00	670,200.00	Casing Perforation = 8pcs Electric Logging = May 4, 2016 Pumping Development to be scheduled	2-Nov-17	55% completed
Sub-total				<u>5,842,000.00</u>	<u>4,116,952.66</u>			
TOTAL PROJECT COST				<u>6,211,000.00</u>	<u>4,272,982.82</u>			

Prepared by:

Checked by:

Noted:

Engr. Herald C. Ilagan
 Supervising
 Engineer A

Benedicto DV Capule
 Engineering Division
 Manager

Feliciano V. Sumague
 General Manager